

CHAPTER 9: MAJOR PROJECT STATUS REPORT

Federal regulations require that the Draft TIP for New Jersey lists major projects from the current-but-soon-to-be-previous TIP and identify any significant delays in the planned implementation. The list of major projects from the FY2022 TIP's regional DVRPC Highway Program and their statuses is provided below. DVRPC defines a "major project" as any DVRPC regional Highway Program project in the previous TIP that has a total four-year program cost above the average of the four-year total cost of all projects listed in the previous TIP's regional Highway Program, is listed on the DVRPC Long-Range Plan, or is non-exempt from regional air quality conformity. In the FY2022 TIP, the average total programmed cost over the FY22 - FY25 period is \$10.515 million. Costs in Table 41 below are shown in millions.

Table 41: Major Project Status Listings

DB #	PROJECT TITLE	FY22-FY25 COST	STATUS AS OF MAY 2023
BURLINGTON COUNTY			
12307	Route 38, South Church Street (CR 607) to Fellowship Road (CR 673), Operational and Safety Improvements	\$17.001	Right-of-Way (ROW) expected to be authorized in June 2023. Utility work expected to be authorized in February 2024. ROW availability and Plans, Specifications, and Estimates (PS&E) certification anticipated in October 2025. Anticipated to receive authorization to advertise for Construction in November 2025. Contract anticipated to be awarded in February 2026. Substantial completion anticipated in April 2027.
9212C	Route 206, Monmouth Road/Juliustown Road Intersection Improvements (CR 537)	\$6.700	Substantial completion of the project expected by July 2023.
17411	CR 545 (Farnsworth Avenue), Bridge over Robbinsville Secondary Branch (Conrail)	\$3.450	Concept Development completed in FY20.
CAMDEN COUNTY			
355E	Route 295/42/I-76, Direct Connection, Contract 4	\$156.147	Expected to receive authorization to advertise for Construction in 2027. Contract expected to be awarded in 2027. Substantial completion anticipated in 2032.
11326A	Route 76, Bridges over Route 130	\$52.782	Utility work expected to be authorized in June 2024. Expected to receive PS&E certification and authorization to advertise for Construction in September 2026. Contract anticipated to be awarded in December 2026. Substantial completion expected in September 2027.

Table 41: Major Project Status Listings (Continued)

DB #	PROJECT TITLE	FY22-FY25 COST	STATUS AS OF MAY 2023
CAMDEN COUNTY (Continued)			
11326B	Route 76, Nicholson Road, Advanced Utility Relocation, Contract 2	\$7.400	Substantial completion of the project expected by August 2023.
11326C	Route 76/676 Bridges and Pavement, Contract 3	\$81.700	Utility work is expected to be authorized in May 2024. PS&E expected to be certified in August 2024. Expected to receive authorization to advertise for Construction in August 2024. Contract expected to be awarded in October 2024. Substantial completion expected in 2026.
11371	Route 47, Bridge over Big Timber Creek	\$57.100	Utility work anticipated to be authorized in July 2023. ROW availability anticipated in May 2023. Expected to receive PS&E certification and authorization to advertise for Construction in April 2023. Contract anticipated to be awarded in June 2023. Substantial completion anticipated in September 2024.
10341	Route 168, Merchant Street to Ferry Avenue, Pavement	\$18.800	Utility work is expected to be authorized in October 2023. ROW availability anticipated in August 2024. Expected to receive PS&E certification and authorization to advertise for Construction in September 2024. Contract anticipated to be awarded in December 2024. Substantial completion anticipated in March 2027.
15375	Route 30, Cooper Street to Grove Street	\$11.650	Concept Development is expected to be completed in April 2023. Utility work anticipated to be authorized in May 2023. ROW work is expected to be authorized in June 2023 and ROW availability anticipated in May 2024. Expected to receive PS&E certification in October 2024. Expected to receive authorization to advertise for Construction in September 2024. Contract anticipated to be awarded in January 2025. Substantial completion anticipated in August 2025.
D1914	Mount Ephraim Avenue Safety Improvements, Ferry Avenue (CR 603) to Haddon Avenue (CR 561)	\$10.573	Local concept development completed. Project moving to Design Phase.

Table 41: Major Project Status Listings (Continued)

DB #	PROJECT TITLE	FY22-FY25 COST	STATUS AS OF MAY 2023
GLOUCESTER COUNTY (Continued)			
14426	Route 130, Bridge over Big Timber Creek	\$77.000	Substantial completion anticipated in February 2025.
12306	Route 42, Kennedy Ave. to Atlantic City Expressway	\$57.300	Utility work anticipated to be authorized in July 2023. ROW availability anticipated in July 2023. Expected to receive PS&E certification in August 2023. Expected to receive authorization to advertise for Construction in August 2023. Contract anticipated to be awarded in October 2023. Substantial completion anticipated in January 2025.
355A	Route 295/42, Missing Moves, Bellmawr	\$20.000	County has not received final approval from NJDOT on designer contract modification to start FD. Construction is expected to be funded with County bond funds.
21366	Rowan University Fossil Park Roadway and Intersection Improvement at Woodbury Glassboro Road (CR 553)	\$12.000	Site work underway, substantial completion anticipated by end of 2023.
MERCER COUNTY (Continued)			
99362	Trenton Amtrak Bridges	\$59.200	Environmental document expected to be complete in May 2023. Utility and ROW work expected to be authorized in 2024. ROW availability and PS&E certification expected in November 2025. Expected to receive authorization to advertise for Construction in December 2025. Contract expected to be awarded in 2026. Substantial completion anticipated in April 2029.
07319B	Route 29, Cass Street to Calhoun Street, Drainage	\$42.522	Substantial completion anticipated in September 2023.
D1710	Lincoln Ave/Chambers Street (CR 626), Bridge over Amtrak & Assunpink Creek	\$36.300	County has not received final approval from NJDOT on designer contract modification to start FD. Construction is expected to be funded with County bond funds.
11309	Route 130, Westfield Ave. to Main Street	\$11.898	Anticipated to have a construction contract awarded in June 2023. Substantial completion anticipated in November 2024.
L064	Route 206, South Broad Street Bridge over Assunpink Creek	\$11.249	Substantial completion anticipated in May 2025.
D0701	Princeton-Hightstown Road Improvements, CR 571	\$10.238	Delay Construction from FY22 to FY23.

Table 41: Major Project Status Listings (Continued)

DB #	PROJECT TITLE	FY22-FY25 COST	STATUS AS OF MAY 2023
MERCER COUNTY (Continued)			
17419	Route 1, Alexander Road to Mapleton Road	\$7.500	Public Information Center expected to be held in July 2023. FD authorization anticipated in May 2024.
D1910	Parkway Avenue (CR 634), Scotch Road (CR 611) to Route 31 (Pennington Road)	\$4.500	Concept Development completed, moving to Design in FY23.
D2023	Circulation Improvements Around Trenton Transit Center	\$0.300	Concept Development completed. Preliminary Engineering delayed from FY22 to FY23.

Sources: NJDOT Project Reporting System (PRS), April 2023; DVRPC, 2023; FY2022 Obligation Report